



Construction activities performed during the Week of 04/16/2017 – 04/22/2017 are listed below:

- Texas Sterling continue forming the walls for the concrete box culvert extensions at Culverts 3 and 5.
- Texas Sterling began building drill shaft pads at Onion Creek.
- Frontier Communications (formerly Verizon) continued splicing fiber cable on the west ROW between RM 967 and Mustang Creek.
- Zayo Group and Spectrum (formerly Time Warner Cable) were not onsite this week.

Anticipated activities for the next week are as follows:

- Texas Sterling to continue the concrete box culvert extensions for Culverts 3, 4, and 5.
- Texas Sterling to begin tying reinforcing steel cages for drill shafts at Onion Creek.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Frontier to continue splicing along the west ROW between Mustang Creek to FM 2770 and schedule a cutover date to energize the new lines.
- Spectrum to schedule splicing and a cutover date to energize the new lines.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Forming for Proposed Box Culv N of Onion Crk



2. Sterling Unloading Steel for Drill Shaft at Mustang Crk



3. Frontier Splicing Fiber North of Mustang Crk