



## Construction activities performed during the period of 06/16/2019 – 06/22/2019 are listed below:

- Subcontractor Macias Concrete continued construction of concrete rip rap in the ditch line south of Hy Rd., west side of the roadway. (30% complete)
- Subcontractor TRP completed the elimination of the existing striping and placed the new striping for Phase 3 construction throughout the project. (100% complete)
- Subcontractor Levy completed the signal relocation for the traffic control switch into Phase 3 at FM 2770 and RM 967. (100% complete)
- Sterling completed the traffic control switch from Phase 2 into Phase 3 throughout the project. (100% complete)

## Anticipated activities for the next week are as follows:

- Sterling to begin removal of existing pavement structure throughout the project, west side of the roadway.  
Sterling to begin earthwork operations from FM 2770 to Mustang Creek Bridge, west side of the roadway.
- Sterling to begin installing the Centex Truck Conveyor Belt box culverts south of Onion Creek Bridge, west side of the roadway.
- Subcontractor Macias Concrete to continue concrete rip rap south of Hy Rd., west side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Macias Pouring Concrete Rip Rap S of Hy Rd



2. TRP Removing Existing Striping N of RM 967



3. TRP Placing Striping N of FM 2770



4. TRP Placing Striping N of Cole Springs Rd



5. Levy Adjusting Signals at FM 2770



6. Sterling Relocating Concrete Barrier for Traffic Switch N of Onion Creek