



## Construction activities performed during the period of 06/23/2019 – 06/29/2019 are listed below:

- Sterling began earthwork operations from FM 2770 to Onion Creek Bridge, west side of the roadway. (10% complete)
- Sterling began the installation of drainage box culvert north of Mustang Creek Bridge, west side of the roadway. (80% complete)
- Sterling began the installation of the Centex Conveyor Belt box culvert south of Onion Creek Bridge, west side of the roadway. (10% complete)
- Sterling began the installation of the Centex Haul Road box culvert south of Onion Creek Bridge, west side of the roadway. (10% complete)
- Subcontractor Macias Concrete continued construction of concrete rip rap in the ditch line south of Hy Rd., west side of the roadway. (40% complete)
- Subcontractor Performance Equipment Service began removal of the existing pavement structure south of Onion Creek Bridge, west side of the roadway. (100% complete)

## Anticipated activities for the next week are as follows:

- Sterling to continue earthwork operations from FM 2770 to Mustang Creek Bridge, west side of the roadway.
- Sterling to begin installing the Centex Truck Conveyor Belt box culverts south of Onion Creek Bridge, west side of the roadway.
- Subcontractor Performance Equipment Service to continue removal of existing pavement structure north of Onion Creek Bridge, west side of the roadway.
- Subcontractor Macias Concrete to continue concrete rip rap south of Hy Rd., west side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





☒FM☒☒☒☒☒☒☒  
☒W☒☒☒☒☒☒☒

☒FM☒☒☒☒☒☒W☒☒  
☒☒☒☒☒

1F☒☒☒☒☒☒  
☒☒☒☒☒

☒FM☒☒☒  
☒☒☒☒☒

☒☒  
☒UF☒  
☒

