



Construction activities performed during the period of 07/07/2019 – 07/13/2019 are listed below:

- Sterling continued earthwork operations from FM 2770 to Onion Creek Bridge, west side of the roadway. (20% complete)
- Sterling continued the installation of the drainage box culvert north of Mustang Creek Bridge, west side of the roadway. (85% complete)
- Sterling continued the installation of the Centex Conveyor Belt box culvert south of Onion Creek Bridge, west side of the roadway. (70% complete)
- Sterling continued the installation of the Centex Haul Road box culvert south of Onion Creek Bridge, west side of the roadway. (70% complete)
- Sterling began the installation of the drainage box culvert south of RM 967, west side of the roadway. (70% complete)
- Sterling began the bridge demolition at Onion Creek Bridge, west side of the roadway. (5% complete)
- Sterling began the bridge demolition at Mustang Creek Bridge, west side of the roadway. (5% complete)
- Sterling completed the installation of the drainage system laterals from Old Black Colony Rd to RM 967, west side of the roadway. (70% complete)
- Subcontractor Macias Concrete continued constructing concrete rip rap in the ditch line south of Hy Rd., west side of the roadway. (60% complete)
- Subcontractor Austin Materials began Phase 3 Step 1 HMA roadway operations from north of Old Black Colony Rd to RM 967. (50% complete)

Anticipated activities for the next week are as follows:

- Sterling scheduled to switch traffic into Phase 3 Step 2 from Old Black Colony Rd. to RM 967, shifting southbound traffic to the east side of the roadway on the new pavement.
- Sterling to continue earthwork operations from FM 2770 to Onion Creek Bridge, west side of the roadway.
- Sterling to continue installing the Centex Conveyor Belt box culvert south of Onion Creek Bridge, west side of the roadway.
- Sterling to continue installing the Centex Haul Road box culvert south of Onion Creek Bridge, west side of the roadway.
- Sterling to continue the bridge demolition at Onion Creek Bridge, west side of the roadway.
- Sterling to continue the bridge demolition at Mustang Creek Bridge, west side of the roadway.
- Sterling to begin installation of driveway drainage culverts from Onion Creek to Old Black Colony, west side of the roadway.
- Subcontractor Austin Materials to continued Phase 3 Step 1 HMA roadway operations from north of Old Black Colony Rd to RM 967.
- Subcontractor Levy to continued installing permanent signal foundations at RM 967.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,
Mark Jones, Commissioner Precinct 2





☒FM☒F☒☒
☒☒☒

2. Sterling Forming Centex Conveyor Belt
Culvert S of Onion Crk

☒FM☒M☒☒FM☒
☒W☒F☒☒

☒FM☒M☒W☒F☒☒

☒☒FM☒M☒☒
1W☒F☒☒☒F☒F☒

. Justin Materials Paving S of RM

