



Construction activities performed during the Week of 02/19/2017 – 02/25/2017 are listed below:

- Texas Sterling continued removing rip rap and sawcut the existing boxes for the concrete box culvert extension on the west (upstream) side of Culvert 5, north of Oyster Creek Dr.
- Texas Sterling began placing forms and rebar for the concrete box culvert extension on the west (upstream) side of Culvert 5, north of Oyster Creek Dr.
- Frontier Communications (formerly Verizon) was on-site to continue installing span wire and poles along the west ROW between FM 2770 and Onion Creek.
- PEC and Spectrum (formerly Time Warner Cable) were not on-site this week.

Anticipated activities for the next week are as follows:

- Texas Sterling to continue the concrete box culvert extensions for Culverts 3, 4, and 5.
- Frontier to continue installing span wire on the west ROW between FM 2770 to Onion Creek and schedule a splicing date to energize the new lines.
- PEC to complete relocating electric lines between Oyster Creek and Elm Grove Elementary and to continue removing electric lines no longer in use.
- Spectrum (Time Warner Cable) to schedule a splicing date to energize the new lines.
- Subcontractor BMP Specialist to continue installing erosion control measures from FM 2770 to Mustang Creek.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Sawcutting Existing Box Culvert N of Oyster Creek



2. Frontier Trimming Branches for Span Wire N of FM 2770



3. Sterling Forming & Placing Rebar N of Oyster Creek (Culvert 5 Upstream)



4. Frontier Installing Utility Pole N of FM 2770