



Construction activities performed during the Week of 02/26/2017 – 03/04/2017 are listed below:

- Texas Sterling placed forms, installed rebar, and poured the footing on the concrete box culvert extension on the west (upstream) side of Culvert 5, north of Oyster Creek Dr.
- Texas Sterling began installing rebar to construct the walls for the concrete box culvert extension on the west (upstream) side of Culvert 5, north of Oyster Creek Dr.
- Subcontractor BMP Specialist began placing the rock filter dam on the south bank of Mustang Creek.
- Frontier Communications (formerly Verizon) was onsite to continue installing span wire and poles along the west ROW between FM 2770 and Onion Creek.
- Zayo Group began installing a fiber communication line on the west side of Culvert 3, north of Onion Creek.
- PEC and Spectrum (formerly Time Warner Cable) were not onsite this week.

Anticipated activities for the next week are as follows:

- Texas Sterling to continue the concrete box culvert extensions for Culverts 3, 4, and 5.
- Frontier to continue installing span wire on the west ROW between FM 2770 to Onion Creek and schedule a splicing date to energize the new lines.
- PEC to complete relocating electric lines between Oyster Creek and Elm Grove Elementary and to continue removing electric lines no longer in use.
- Spectrum (Time Warner Cable) to schedule a splicing date to energize the new lines.
- Subcontractor BMP Specialist to continue rock filter dams and other erosion control measures from FM 2770 to Mustang Creek.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Pouring Footing on Existing Box Culv N of Oyster Creek



2. Sterling Installing Rebar for Wall of Existing Box Culv N of Oyster Creek



3. BMP Specialist Installing Rock Filter Dam on S Bank of Mustang Creek



4. Zayo Group Installing Fiber Line N of Onion Creek



5. Frontier Installing Span Wire N of Onion Creek