



Construction activities performed during the Week of 03/19/2017 – 03/25/2017 are listed below:

- Texas Sterling began the concrete box culvert extension on the east (downstream) side of Culvert 5, north of Oyster Creek Dr.
- BMP installed rock filter dam on the east (downstream) side of Culvert 5, north of Oyster Creek Dr.
- PEC set a new utility pole at Elm Grove Elementary and began the relocation of existing utility line from Oyster Creek Dr. to Elm Grove Elementary.
- Zayo Group began installing utility poles along the west ROW from Cold Springs Rd. to FM 2770.
- Frontier Communications (formerly Verizon) and Spectrum (formerly Time Warner Cable) were not onsite this week.

Anticipated activities for the next week are as follows:

- Texas Sterling to continue the concrete box culvert extensions for Culverts 3, 4, and 5.
- Frontier to continue installing span wire on the west ROW between FM 2770 to Onion Creek and schedule a splicing date to energize the new lines.
- PEC to complete relocating electric lines between Oyster Creek and Elm Grove Elementary and to continue removing electric lines no longer in use.
- Zayo Group to continue installing utility poles and begin installing span wire along west ROW from Cold Springs Rd. to FM 2770.
- Spectrum (Time Warner Cable) to schedule a splicing date to energize the new lines.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Placing Steel for Proposed Box Culv N of Oyster Crk



2. BMP Installing Rock Filter Dam at Box Culv N of Oyster Crk



3. PEC Installing Utility Pole at Elm Grove Elementary



4. Zayo Installing Utility Pole N of Mustang Crk