



## Construction activities performed during the Week of 03/26/2017 – 04/01/2017 are listed below:

- Texas Sterling continued the concrete box culvert extension on the east (downstream) side of Culvert 5, north of Oyster Creek Dr.
- PEC continued the relocation of existing utility line from Elm Grove Elementary to Oyster Creek Dr.
- Zayo Group began installing span wire along the west ROW from FM 2770 to Old Black Colony and installing underground utility lines from Old Black Colony to Hy Rd.
- Frontier Communications (formerly Verizon) and Spectrum (formerly Time Warner Cable) were not onsite this week.

## Anticipated activities for the next week are as follows:

- Texas Sterling to continue the concrete box culvert extensions for Culverts 3, 4, and 5.
- PEC to complete relocating electric lines between Elm Grove Elementary and Oyster Creek and to continue removing electric lines no longer in use.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Frontier to continue installing span wire on the west ROW between FM 2770 to Onion Creek and schedule a splicing date to energize the new lines.
- Spectrum (Time Warner Cable) to schedule a splicing date to energize the new lines.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Patching Proposed Box Culver N of Oyster Crk



2. PEC Installing Proposed Utility at Elm Grove Elementary



3. Zayo Installing Underground Utility at Old Black Colony



4. Zayo Installing Span Wire S of Mustang Crk