



\* Due to inclement weather, there was very little work performed on the project for the Week of 04/09/2017 – 04/15/2017.

## **Construction activities performed during the Week of 04/02/2017 – 04/08/2017 are listed below:**

- Zayo Group continued installing span wire along the west ROW from FM 2770 to Old Black Colony and began splicing underground utility lines from Old Black Colony to RM 967.
- Frontier Communications (formerly Verizon) was not onsite this week.
- Spectrum (formerly Time Warner Cable) was not onsite this week.

## **Anticipated activities for the next week are as follows:**

- Texas Sterling to continue the concrete box culvert extensions for Culverts 3, 4, and 5.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Frontier to continue splicing on the west ROW between FM 2770 to Onion Creek and schedule a splicing date to energize the new lines.
- Spectrum (Time Warner Cable) to schedule a splicing date to energize the new lines.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Zayo installing Span Wire N of Onion Creek



2. Zayo installing Span Wire N of Onion Creek