



Construction activities performed during the Week of 05/21/2017 – 05/27/2017 are listed below:

- Texas Sterling continued placement of drill shafts for the Mustang Creek Bridge, 18 of 21 completed.
- CenterPoint, Frontier Communications, Zayo Group, and Spectrum were not onsite this week.

Anticipated activities for the next week are as follows:

- Texas Sterling to continue the concrete box culvert extensions for Culverts 4 and 5.
- Texas Sterling to complete drill shaft placement for the construction of the Mustang Creek Bridge.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Frontier to continue splicing along the west ROW between Mustang Creek to FM 2770 and schedule a cutover date to energize the new lines.
- Spectrum to schedule splicing and a cutover date to energize the new lines.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Drilling Shaft at Mustang Crk



2. Sterling Lowering Drilled Shaft Cage at Mustang Crk



3. Sterling Pouring Drilled Shaft Concrete at Mustang Crk