



**Construction activities performed during the Week of 05/28/2017 – 06/03/2017 are listed below:**

- Texas Sterling completed construction of drill shafts for the Mustang Creek Bridge.
- Frontier Communication onsite to continue splicing along the west ROW from Mustang Creek to FM 2770
- CenterPoint, Zayo Group, and Spectrum were not onsite this week.

**Anticipated activities for the next week are as follows:**

- Texas Sterling to continue the concrete box culvert extensions for Culverts 4 and 5.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Frontier to continue splicing along the west ROW from Mustang Creek to FM 2770 in order to energize the new lines.
- Spectrum to begin splicing in order to energize the new lines.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Lowering Drilled Shaft Cage at Mustang Crk



2. Sterling Pouring Drilled Shaft Concrete at Mustang Crk