



Due to inclement weather, there was very little work performed on the project for the Week of 06/04/2017 – 06/10/2017.

Construction activities performed during the Week of 06/04/2017 – 06/10/2017 are listed below:

- Texas Sterling performing grading of ditch line south of Cole Springs.
- CenterPoint on site to begin the remaining gas line relocation starting at Old Black Colony continuing south to Mustang Creek.
- Frontier, Zayo Group, and Spectrum were not onsite this week.

Anticipated activities for the next week are as follows:

- Texas Sterling to continue maintenance of existing SWPPP erosion control items and installation of new controls.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Frontier to continue splicing along the west ROW from Mustang Creek to FM 2770 in order to energize the new lines.
- Spectrum to begin splicing in order to energize the new lines.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Performing Ditch Grading South of Cole Springs



2. CenterPoint Trenching Gasline South of Old Black Colony