



Construction activities performed during the Week of 08/06/2017 – 08/12/2017 are listed below:

- CenterPoint on site to continue the remaining gas line relocation south of Mustang Creek.
- CenterPoint on schedule to complete the gas line relocation next week, weather permitting.
- Sterling, Frontier, Spectrum and Zayo Group were not on site this week.

Anticipated activities for the next week are as follows:

- CenterPoint to complete the gas line relocations along east ROW south to Onion Creek and south of Mustang Creek.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Spectrum to continue removing old utility lines throughout the project.
- Frontier to begin removing the old utility lines throughout the project.
- Sterling to continue maintenance of traffic and environmental controls throughout the project.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. CenterPoint Installing Gas Line S of Mustang Crk



2. CenterPoint Installing Gas Line S of Mustang Crk