



**Due to inclement weather, there was very little work performed on the project for the Week of 08/27/2017 – 09/02/2017.**

**Construction activities performed during the Week of 08/27/2017 – 09/02/2017 are listed below:**

- CenterPoint on site to continue the remaining gas line relocation from Cole Springs Rd. to Onion Creek.
- Sterling on site to perform maintenance environmental controls and begin to strip topsoil from Oyster Creek to RM 967.
- Spectrum, Frontier and Zayo Group were not on site this week.

**Anticipated activities for the next week are as follows:**

- CenterPoint to complete the gas line relocations along east ROW north to Onion Creek.
- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Spectrum to continue removing old utility lines throughout the project.
- Frontier to continue removing the old utility lines throughout the project.
- Sterling to continue earthwork activities for Phase 1 detours.
- Subcontractor DC Civil to begin waterline construction along the east ROW at RM 967.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. CenterPoint Installing Gas Line at Onion Creek



2. Sterling Striping Topsoil S of RM 967

