



**Construction activities performed during the Week of 09/03/2017 – 09/09/2017 are listed below:**

- CenterPoint on site and completed the remaining gas line relocation from Cole Springs Rd. to Onion Creek.
- Sterling on site to perform maintenance environmental controls and continued to strip topsoil from Oyster Creek to Coldwater Hollow.
- Sterling on site to continue tying steel and forming the top slab for the box culvert at downstream Culvert 5.
- Subcontractor DC Civil on site to begin waterline construction along the east ROW at RM 967
- Spectrum, Frontier and Zayo Group were not on site this week.

**Anticipated activities for the next week are as follows:**

- Zayo Group to continue installing span wire and underground utilities along west ROW from FM 2770 to RM 967.
- Spectrum to continue removing old utility lines throughout the project.
- Frontier to continue removing the old utility lines throughout the project.
- Sterling to continue earthwork activities for Phase 1 detours.
- Subcontractor DC Civil to continue waterline construction along the east ROW at RM 967 to Hy Rd.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Stripping Topsoil N of Coldwater Hollow



2. Sterling Tying Steel at Culvert 5 N of Oyster Crk



3. DC Civil Installing Waterline at RM 967

