



Construction activities performed during the Week of 09/10/2017 – 09/16/2017 are listed below:

- Sterling continued constructing detours in Phase 1 and stripping topsoil from Oyster Creek Dr. to Cole Springs Rd.
- Sterling poured the top slab for the downstream box culvert extension at Culvert 5 and begin demolition for the upstream box culvert extension at Culvert 4.
- Subcontractor DC Civil continued Waterline B construction along the east ROW at SE corner of RM 967. (100 ft. of 600 ft.) (25% Complete Overall)
- Subcontractor Ellis & Ellis began the waterline Bore #1 along the east ROW at SE corner of RM 967. (20% Complete)
- Spectrum and Frontier were not on site removing old utility lines this week.

Anticipated activities for the next week are as follows:

- Spectrum to continue removing old utility lines throughout the project.
- Frontier to continue removing the old utility lines throughout the project.
- Sterling to continue earthwork activities for Phase 1 detours.
- Subcontractor DC Civil to continue Waterline B construction along the east ROW at the SE corner of RM 967.
- Subcontractor Ellis & Ellis to continue Bore #1 along the east ROW at SE corner of RM 967.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Embanking for Detours N of Coldwater Hollow



2. Sterling Demolishing Culvert 4 S of Cole Springs



3. DC Civil Installing Waterline at RM 967



4. DC Civil Connecting Pipe for Waterline S of RM 967



5. Ellis & Ellis Boring Waterline S of RM 967