



**Due to inclement weather, there was very little work performed on the project for the Week of 09/24/2017 – 09/30/2017.**

**Construction activities performed during the Week of 09/24/2017 – 09/30/2017 are listed below:**

- Sterling continued constructing detours in Phase 1 and stripping topsoil from Oyster Creek Dr. to Cole Springs Rd.
- Sterling began placing driveway drainage culverts north of Oyster Creek Dr.
- Sterling poured the footing and continued forming the bottom slab at Culvert 4.
- Subcontractor DC Civil began the portion of Waterline A construction along the east ROW south of Oyster Creek. (10% Complete Overall)
- Subcontractor Ellis & Ellis completed the waterline Bore #2 under Oyster Creek. (100% Complete)
- Spectrum and Frontier were not on site removing old utility lines this week.

**Anticipated activities for the next week are as follows:**

- Sterling to continue earthwork activities for Phase 1 detours.
- Sterling to continue placing driveway drainage culverts north of Oyster Creek Dr.
- Sterling to begin constructing columns at Mustang Creek bridge.
- Sterling to begin removing existing rip rap at Onion Creek bridge.
- Subcontractor DC Civil to continue Waterline A construction from Oyster Creek to north of Coldwater Hollow.
- Spectrum to continue removing old utility lines throughout the project.
- Frontier to continue removing the old utility lines throughout the project.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Hauling Topsoil N of Hy Rd



2. Sterling Placing Driveway Drainage Culvert N of Oyster Crk Dr



3. DC Civil Installing Waterline S of Oyster Creek