



Construction activities performed during the Week of 10/15/2017 – 10/21/2017 are listed below:

- Sterling continued excavating and preparing subgrade for detour construction in Phase 1 on west side of FM 1626.
- Sterling began stripping and hauling off topsoil from FM 2770 to north Onion Creek.
- Sterling continued placing driveway drainage culverts south of Coldwater Hollow.
- Sterling poured the walls at Culvert 4 upstream. (100% complete)
- Subcontractor DC Civil continued the portion of Waterline A construction along the east ROW south of Oyster Creek Dr. (75% Complete Overall)

Anticipated activities for the next week are as follows:

- Sterling to continue earthwork activities for Phase 1 detours.
- Sterling to begin constructing columns at Mustang Creek bridge.
- Sterling to continue preparing for drilled shaft operations at Onion Creek bridge.
- Subcontractor Voges to begin drilled shaft operations at Onion Creek bridge
- Subcontractor Austin Materials to begin pavement repairs throughout the project.
- Subcontractor DC Civil to continue Waterline A construction from Oyster Creek to north of Coldwater Hollow.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Grading Detour N of Onion Crk



2. Sterling Pouring Walls on Culv 4 Upstream



3. DC Civil Prepping Waterline for Installation



4. DC Civil Backfilling Waterline S of Oyster Creek