



Construction activities performed during the Week of 11/05/2017 – 11/11/2017 are listed below:

- Sterling continued excavating and preparing subgrade for detour construction in Phase 1 on west side of FM 1626.
- Sterling placed low-profile concrete barrier for Phase 1 construction at Oyster Creek and north of Onion Creek.
- Subcontractor Voges continued drilled shaft construction at Abutment 7 of the Onion Creek bridge.
- Subcontractor Austin Materials continued paving operations for the Phase 2 temporary widening from Hy Rd. to north of Cole Springs Rd.

Anticipated activities for the next week are as follows:

- Sterling to continue earthwork activities for Phase 1 detours.
- Subcontractor BMP to begin guard fence removal from RM 967 to Onion Creek for Phase 1 detour.
- Subcontractor Voges to continue drilled shaft operations at Onion Creek bridge.
- Subcontractor Austin Materials to continue paving the temporary widening for Phase 2.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. TSC Placing Shoulder on Temp Widening N of Cole Springs



2. TSC Installing LPCB at Oyster Crk



3. Voges Pouring Drilled Shaft at Abut 7 Onion Crk



4. Austin Material Paving Temp. Widening S of Oyster Creek



5. Austin Material Paving Temp. Widening N of Cole Springs



6. Austin Material Paving Temp. Widening N of Cole Springs