



## Construction activities performed during the week of 01/14/2018 – 01/20/2018 are listed below:

- Sterling began earthwork operations for new northbound lanes between FM 2770 and Mustang Creek bridge. (5% Complete)
- Sterling began earthwork operations for new northbound lanes between Mustang Creek bridge and Onion Creek bridge. (5% Complete)
- Sterling continued earthwork operations for new northbound lanes between Onion Creek bridge and Old Black Colony Rd. (10% Complete)
- Sterling began installing stormwater drainage system, including 24" concrete pipe, north of Oyster Creek Dr. along the east side of the roadway.
- Sterling continued installing stormwater drainage system, including 24" concrete pipe, north of Onion Creek along the east side of the roadway.
- Sterling continued installing driveway safety end treatments (SETs) south of Hy Rd along the west side of the roadway.
- Subcontractor DC Civil completed the lateral tie-ins for Waterline A along the east side of the roadway.
- Subcontractor Voges completed drilled shaft construction at the interior bents of the Onion Creek bridge (20 of 20 completed).

## Anticipated activities for the next week are as follows:

- Sterling to continue embankment operations north of Onion Creek along the east side of the roadway.
- Sterling to continue earthwork operations between Mustang and Onion Creek bridges the east side of the roadway.
- Sterling to continue installation of stormwater drainage system north of Onion Creek along the east side of the roadway.
- Sterling to continue installing driveway safety end treatments (SETs).
- Subcontractor Oscar Orduno to begin temporary shoring walls for culvert extensions north of Mustang Creek.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Performing Earthwork Operations N of FM 2770



2. Sterling Performing Earthwork Operations N of Mustang Crk



3. Sterling Installing Stormwater Drainage N of Oyster Crk Dr



4. Sterling Forming SET S of Hy Rd



5. DC Civil Installing Tie-in for WL-A at Elm Grove Elementary