



Construction activities performed during the week of 01/21/2018 – 01/27/2018 are listed below:

- Sterling began removing metal beam guard fence at the Mustang and Onion Creek bridges along the east side of the roadway.
- Sterling continued earthwork operations for new northbound lanes between FM 2770 and Mustang Creek bridge. (10% Complete)
- Sterling continued installing stormwater drainage system, including 24" concrete pipe, north of Oyster Creek Dr. along the east side of the roadway.
- Sterling continued installing driveway safety end treatments (SETs) south of Hy Rd along the west side of the roadway.
- Subcontractor Oscar Orduno begin the temporary shoring retaining walls between Mustang and Onion Creek along the east side of the roadway.
- Subcontractor BMP on site to continue erosion control maintenance throughout the project.

Anticipated activities for the next week are as follows:

- Sterling to continue embankment operations north of Onion Creek along the east side of the roadway.
- Sterling to continue earthwork operations between Mustang and Onion Creek bridges the east side of the roadway.
- Sterling to continue installation of stormwater drainage system north of Onion Creek along the east side of the roadway.
- Subcontractor Oscar Orduno to continue temporary shoring walls for culvert extensions north of Mustang Creek.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Removing MBGF N of Mustang Crk Bridge



2. Sterling Performing Earthwork Operations N of FM 2770



3. Sterling Pouring SET S of Hy Rd



4. Subcontractor Orduno Constructing Temp Shoring Walls



5. Subcontractor BMP Performing ENV Maintenance N of Onion Crk