



Construction activities performed during the weeks of 01/28/2018 – 02/03/2018 and 02/04/2018 – 02/10/2018 are listed below:

- Sterling continued earthwork operations for new northbound lanes between FM 2770 and Mustang Creek bridge. (75% Complete)
- Sterling completed the installation of 24" concrete pipe for stormwater drainage, north of Oyster Creek Dr. along the east side of the roadway.
- Sterling began installation of 4'x2' box culverts for stormwater drainage, north of Onion Creek along the east side of the roadway.
- Subcontractor Oscar Orduno completed the temporary shoring retaining walls between Mustang and Onion Creek along the east side of the roadway.

Anticipated activities for the next week are as follows:

- Sterling to continue embankment operations south of Mustang Creek along the east side of the roadway.
- Sterling to continue earthwork operations between Mustang and Onion Creek bridges the east side of the roadway.
- Sterling to continue installation of stormwater drainage system north of Onion Creek along the east side of the roadway.
- Sterling to begin column construction at Mustang Creek Bridge.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Performing Earthwork Operations S of Mustang Crk



2. Sterling Performing Earthwork Operations S of Mustang Crk



3. Sterling Installing Stormwater Drainage N of Oyster Crk Dr



4. Sterling Placing 4x2 Culvert N of Onion Crk



5. Sterling Placing 4x2 Culvert N of Onion Crk



6. Oscar Orduno Placing Temp Shoring N of Mustang Crk