



Due to inclement weather, there was little work performed on the project for the week of 02/18/2018 – 02/24/2018.

Construction activities performed during the week of 02/18/2018 – 02/24/2018 are listed below:

- Sterling continued earthwork operations for new northbound lanes between FM 2770 and Mustang Creek bridge. (80% Complete)
- Sterling poured concrete collars for inlet at Culvert 6 north of Oyster Creek Dr. along the west side of the roadway.
- Sterling maintained and monitored erosion control devices for impacts due to weather.

Anticipated activities for the next week are as follows:

- Sterling to continue embankment operations south of Mustang Creek along the east side of the roadway.
- Sterling to continue earthwork operations between Mustang and Onion Creek bridges the east side of the roadway.
- Sterling to continue installation of storm water drainage system north of Onion Creek along the east side of the roadway.
- Sterling to begin column construction at Mustang Creek Bridge.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Performing Earthwork Operations S of Mustang Crk



2. Sterling Performing Earthwork Operations S of Mustang Crk



3. Sterling Pouring Collar at Culv 6 N of Oyster Crk

