



## **Construction activities performed during the week of 03/04/2018 – 03/10/2018 are listed below:**

- Sterling continued earthwork operations for new northbound lanes between FM 2770 and Mustang Creek bridge. (90% Complete)
- Sterling began installing the 24" RCP for storm water drainage system from Old Black Colony to Coldwater Hollow on the east side of the roadway.
- Sterling completed the 42" columns for bents 4, 5, and 6 at the Mustang Creek bridge on the west side of the roadway.
- Subcontractor Breda began tying steel for the abutments at the Mustang Creek bridge.

## **Anticipated activities for the next week are as follows:**

- Sterling to complete earthwork operations south of Mustang Creek along the east side of the roadway.
- Sterling to begin flexbase operations south of Mustang Creek along the east side of the roadway.
- Sterling to begin earthwork operations between Mustang and Onion Creek bridges the east side of the roadway.
- Sterling to continue installation of storm water drainage system from Old Black Colony to Coldwater Hollow on the east side of the roadway.
- Subcontractor Breda to continue tying steel for the abutments at the Mustang Creek bridge and begin tying steel for columns at the Onion Creek bridge.
- Sterling to begin abutment construction at the Mustang Creek Bridge.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Performing Earthwork Operations at FM 2770



2. Sterling Performing Earthwork Operations S of Mustang Crk



3. Sterling Installing Drainage System 2 N of Old Black Colony



4. Sterling Pouring Columns at Mustang Crk



5. Breda Tying Steel for Abutment 7 at Mustang Crk