



Construction activities performed during the weeks of 04/01/2018 – 04/07/2018 are listed below:

- Sterling continued installing the 24" RCP for storm water drainage system from Oyster Creek to Old Black Colony on the east side of the roadway. (75% complete)
- Sterling continued flex base operations for new northbound lanes between FM 2770 and Mustang Creek bridge. (90% complete)
- Sterling continue earthwork operations between Mustang and Onion Creek bridges the east side of the roadway. (20% complete)
- Sterling continued construction the 4'x2' driveway SETs on the west side of the roadway.
- Sterling began pouring the 48" interior columns at the Onion Creek Bridge. (6 of 20 complete)
- Subcontractor Oscar Orduno began temporary shoring wall at Mustang Creek bridge on the east side of the roadway.

Anticipated activities for the next week are as follows:

- Sterling to complete flex base operations south of Mustang Creek along the east side of the roadway.
- Sterling to continue earthwork operations between Mustang and Onion Creek bridges the east side of the roadway.
- Sterling to continue installation of storm water drainage system from Cole Springs Rd. to Old Black Colony on the east side of the roadway.
- Sterling to continue abutment construction at the Mustang Creek Bridge.
- Subcontractor Oscar Orduno to complete temporary shoring wall at Mustang Creek bridge on the east side of the roadway.
- Subcontractor DC Civil to complete the waterline construction north of Hy Rd.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Placing Drainage Inlet N of Oyster Creek



2. Sterling Placing Drainage Pipe N of Oyster Creek



3. Sterling Processing Flexbase N of FM 2770



4. Sterling Forming SET S of Hy Rd



5. Sterling Pouring Columns at Onion Crk



6. Oscar Orduno Constructing Temp Shoring at Mustang Crk