



Construction activities performed during the weeks of 04/08/2018 – 04/14/2018 and 04/15/2018 – 04/21/2018 are listed below:

- Sterling continued installing the 24" RCP for storm water drainage system from Oyster Creek to Old Black Colony on the east side of the roadway. (90% complete)
- Sterling completed flex base operations for new northbound lanes between FM 2770 and the Mustang Creek bridge. (100% complete)
- Sterling continue earthwork operations between the Mustang and Onion Creek bridges on the east side of the roadway. (65% complete)
- Sterling continued construction the 4'x2' driveway SETs on the west side of the roadway. (90% complete)
- Sterling continued pouring the 48" interior columns at the Onion Creek Bridge. (8 of 20 complete)
- Sterling formed and poured the footing and bottom slab for Culvert 1 north of Mustang Creek on the east side of the roadway.
- Subcontractor Oscar Orduno completed temporary shoring wall north of Onion Creek on the east side of the roadway.
- Subcontractor DC Civil continued the remaining tie-ins at RM 967. (2 of 4 complete)
- Subcontractor Breda was on site to continue tying column steel for the Onion Creek Bridge interior columns.

Anticipated activities for the next week are as follows:

- Sterling to continue earthwork operations between the Mustang and Onion Creek bridges on the east side of the roadway.
- Sterling to continue earthwork operations between Cole Springs Rd. and Oyster Creek Dr. on the east side of the roadway.
- Sterling to continue installation of storm water drainage system from Cole Springs Rd. to Old Black Colony on the east side of the roadway.
- Sterling to continue constructing the 48" interior columns at Onion Creek.
- Sterling to continue construction of Culvert 1 north of Mustang Creek on the east side of the roadway.
- Subcontractor DC Civil to complete the waterline construction at RM 967.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Pouring RCP Collar N of Oyster Creek



2. Sterling Processing Flexbase N of FM 2770



3. Sterling Earthwork Operations N of Mustang Crk



4. Sterling Earthwork Operations S of Oyster Creek



5. Sterling Forming SET S of Hy Rd



6. Sterling Pouring Columns at Onion Crk



7. Sterling Pouring Slab for Culv 1



8. DC Civil Completing Tie-in N of Hy Rd



9. Breda Tying Column Steel at Onion Crk