



**Construction activities performed during the weeks of 04/22/2018 – 04/28/2018 and 04/29/2018 – 05/05/2018 are listed below:**

- Sterling continued earthwork operations between the Mustang and Onion Creek bridges on the east side of the roadway. (90% complete)
- Sterling continued construction the 4'x2' driveway SETs on the west side of the roadway. (95% complete)
- Sterling continued pouring the 48" interior columns at the Onion Creek Bridge. (14 of 20 complete)
- Sterling formed and poured the wingwalls and headwall for Culvert 1 north of Mustang Creek on the east side of the roadway.
- Sterling began forming the abutment caps on the north side of Onion Creek bridge, left and right roadway.
- Subcontractor Austin Materials completed the asphalt prime operations from FM 2770 to south of Mustang Creek bridge.
- Subcontractor Austin Materials completed the Ty B asphalt paving operations from FM 2770 to south of Mustang Creek bridge.
- Subcontractor DC Civil/ Sterling continued the remaining waterline tie-ins at RM 967. (3 of 4 complete)
- Subcontractor Breda returned to continue tying column steel for the Onion Creek Bridge interior columns and abutments.

## **Anticipated activities for the next week are as follows:**

- Sterling to complete earthwork operations between the Mustang and Onion Creek bridges on the east side of the roadway.
- Sterling to continue earthwork operations between Cole Springs Rd. and Oyster Creek Dr. on the east side of the roadway.
- Sterling to continue constructing the 48" interior columns at Onion Creek.
- Sterling to complete forming and pour abutment caps at Onion Creek bridge.
- Sterling to begin flexbase operations between the Mustang and Onion Creek bridges on the east side of the roadway.
- Sterling to continue installation of storm water drainage system from Cole Springs Rd. to Old Black Colony on the east side of the roadway.
- Subcontractor DC Civil to complete the waterline construction and the last remaining tie-in at RM 967.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Earthwork Operations N of Onion Crk



2. Sterling Pouring Columns at Onion Crk



3. Sterling Pouring Headwall at Culvert 1 N of Mustang Crk



4. Sterling Forming Abutment N of Onion Crk Left



5. Sterling Forming Abutment N of Onion Crk Right



6. Austin Materials Paving from FM 2770 to Mustang Crk



7. Sterling Completing Waterline Tie-in at RM 967z

