



Construction activities performed during the period of 05/06/2018 – 05/26/2018 are listed below:

- Sterling continued earthwork operations between the Mustang and Onion Creek bridges on the east side of the roadway. (95% complete)
- Sterling completed the construction the 4'x2' driveway SETs on the west side of the roadway. (100% complete)
- Sterling completed the construction of the 48" interior columns at the Onion Creek Bridge. (20 of 20 complete)
- Sterling completed the construction of Culvert 1 north of Mustang Creek on the east side of the roadway.
- Sterling completed the construction of the abutment caps at Onion Creek bridge, left and right roadway.
- Sterling completed the construction of the interior bent caps on the west side of the roadway at Onion Creek bridge.
- Sterling completed the installation of storm water drainage system from Cole Springs Rd. to Old Black Colony on the east side of the roadway.
- Subcontractor DC Civil/ Sterling completed the remaining waterline tie-ins at RM 967. (4 of 4 complete)
- Sterling continued earthwork operations from Cole Springs Rd. to RM 967 on the east side of the roadway. (50% complete)
- Sterling began flexbase operations between Mustang and Onion Creek bridge on the east side of the roadway. (50% complete)
- Sterling began the headwall construction for the Truck Culvert north Mustang Creek on the east side of the roadway

Anticipated activities for the next week are as follows:

- Sterling to continued earthwork operations from Cole Springs Rd. to RM 967 on the east side of the roadway.
- Sterling to continue flexbase operations between the Mustang and Onion Creek bridges on the east side of the roadway.
- Sterling to continue the headwall construction for the Truck Culvert north Mustang Creek.
- Sterling to begin the construction of the interior bent caps on the east side of the roadway at Onion Creek bridge.
- Sterling to begin the construction of the abutment caps on the south side of Mustang Creek bridge, left and right roadway.
- Sterling to begin the installation of storm water drainage system from Oyster Creek to RM 967 on the east side of the roadway.
- Subcontractor JR Ramon to begin bridge deck removal at Onion Creek on the east side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you, Mark Jones - Commissioner - Precinct 2





1. Sterling Forming Columns at Onion Crk



2. Sterling Pouring Abutment N of Onion Crk Right



3. Sterling Pouring Abutment S of Onion Crk Right



4. Sterling Pouring Caps at Onion Crk



5. Sterling Earthwork Operations S of Rm 967



6. Sterling Placing Flexbase N of Mustang Crk



7. Sterling Pouring Footing a Truck Culvert N of Mustang Crk

