



Construction activities performed during the period of 05/27/2018 – 06/02/2018 are listed below:

- Sterling completed the construction of the abutment caps on the south side of Mustang Creek bridge, left and right roadway.
- Sterling continued earthwork operations from Cole Springs Rd. to RM 967 on the east side of the roadway. (60% complete)
- Sterling continued flexbase operations between Mustang and Onion Creek bridge on the east side of the roadway. (70% complete)
- Sterling continued the headwall construction for the Truck Culvert north Mustang Creek on the east side of the roadway. (40% complete)
- Sterling continued the construction of the interior bent caps on the east side of the roadway at Onion Creek bridge. (20% complete)
- Sterling began installing the 24" RCP for storm water drainage system at Hy Rd. on the east side of the roadway. (50% complete)
- Subcontractor JR Ramon began bridge deck removal at Onion Creek on the east side of the roadway. (5% complete)

Anticipated activities for the next week are as follows:

- Sterling to continue earthwork operations from Cole Springs Rd. to RM 967 on the east side of the roadway.
- Sterling to continue flexbase operations between the Mustang and Onion Creek bridges on the east side of the roadway.
- Sterling to continue the headwall construction for the Truck Culvert north Mustang Creek.
- Sterling to continue the construction of the interior bent caps on the east side of the roadway at Onion Creek bridge.
- Sterling to continue the installation of storm water drainage system from Hy Rd. to RM 967 on the east side of the roadway.
- Subcontractor JR Ramon to continue bridge deck removal at Onion Creek on the east side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Pouring Abutment S of Mustang Crk Left



2. Sterling Forming Headwall at Truck Culvert N of Mustang Crk



3. Sterling Pouring Caps at Onion Crk



4. Sterling Installing RCP at Hy Rd Right Roadway



5. JR Ramon Sawcutting Onion Crk Bridge