



## Construction activities performed during the period of 06/03/2018 – 06/09/2018 are listed below:

- Sterling continued earthwork operations from Onion Creek to Cole Springs Rd. on the east side of the roadway. (50% complete)
- Sterling continued earthwork operations from Cole Springs Rd. to RM 967 on the east side of the roadway. (70% complete)
- Sterling continued flexbase operations between Mustang and Onion Creek bridge on the east side of the roadway. (80% complete)
- Sterling began flexbase operations between Old Black Colony to Cole Springs on the east side of the roadway. (40% complete)
- Sterling continued the headwall construction for the Truck Culvert north of Mustang Creek on the east side of the roadway. (80% complete)
- Sterling continued the construction of the interior bent caps on the west side of the roadway at Onion Creek bridge. (80% complete)
- Sterling continued installing the 24" RCP for storm water drainage system at Hy Rd. on the east side of the roadway. (65% complete)
- Sterling began constructing the MSE wall at Mustang Creek Bridge on the east side of the roadway. (5% complete)
- Subcontractor JR Ramon continued bridge deck removal at Onion Creek on the east side of the roadway. (10% complete)
- Subcontractor Rosch began constructing block walls south Oyster Creek on the east side of the roadway. (5% complete)

## Anticipated activities for the next week are as follows:

- Sterling to continue earthwork operations from Onion Creek to RM 967 on the east side of the roadway.
- Sterling to continue flexbase operations between the Mustang and Onion Creek bridges on the east side of the roadway.
- Sterling to continue flexbase operations between the Cole Springs to Old Black Colony on the east side of the roadway.
- Sterling to continue the headwall construction for the Truck Culvert north Mustang Creek.
- Sterling to continue the construction of the interior bent caps on the east side of the roadway at Onion Creek bridge.
- Sterling to continue the installation of storm water drainage system from Hy Rd. to RM 967 on the east side of the roadway.
- Sterling to continue MSE wall construction at Mustang Creek Bridge on the east side of the roadway.
- Subcontractor JR Ramon to continue bridge deck removal at Onion Creek on the east side of the roadway.
- Rosch to continue construction of the block walls south Oyster Creek on the east side of the roadway

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, [www.improve1626.com](http://www.improve1626.com) . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones  
Commissioner  
Precinct 2





1. Sterling Earthwork Operations N of Onion Crk



2. Sterling Placing Flexbase N of Mustang Crk



3. Sterling Forming Headwall at Truck Culvert N of Mustang Crk



4. Sterling Pouring Caps at Onion Crk



5. Sterling Installing RCP at Hy Rd Right Roadway



6. Sterling Digging Footing for MSE at Mustang Crk



7. JR Ramon Performing Demo at Onion Crk Bridge



8. Rosch Digging Footing for Block Wall S of Oyster Creek

