



Construction activities performed during the period of 06/17/2018 – 06/23/2018 are listed below:

- Sterling continued earthwork operations from Onion Creek to Cole Springs Rd. on the east side of the roadway. (85% complete)
- Sterling continued the headwall construction for the Truck Culvert north Mustang Creek on the east side of the roadway. (90% complete)
- Sterling continued the construction of the Conveyor Belt Culvert north of Mustang Creek on the east side of the roadway. (25% complete)
- Sterling continued the headwall construction for the Culvert north of Oyster Creek Dr. on the east side of the roadway. (75% complete)
- Sterling continued the construction of the columns on the east side of the roadway at the Mustang Creek bridge. (70% complete)
- Sterling continued installing the 24" RCP for storm water drainage system at Oyster Creek to Hy Rd. on the east side of the roadway. (90% complete)
- Sterling continued the construction of the interior bent caps on the west side of the roadway at Mustang Creek bridge. (70% complete)
- Sterling continued the MSE wall construction north of Onion Creek on the east side of the roadway. (15% complete)
- Sterling and Subcontractor BMP performed erosion control maintenance throughout the project limits.
- Subcontractor Rosch continued constructing block walls south Oyster Creek on the east side of the roadway. (35% complete)
- Subcontractor JR Ramon to continue bridge deck removal at Onion Creek on the east side of the roadway. (95% complete)

Anticipated activities for the next week are as follows:

- Sterling to performed erosion control maintenance throughout the project limits.
- Sterling to continue earthwork operations from Onion Creek to RM 967 on the east side of the roadway.
- Sterling to continue the installation of storm water drainage system from Hy Rd. to RM 967 on the east side of the roadway.
- Rosch to continue construction of the block walls south Oyster Creek on the east side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Forming Headwall for Culvert N of Oyster Creek



2. Sterling Forming Columns at Mustang Crk



3. Sterling Installing RCP at Oyster Creek



4. Sterling Pouring Caps at Mustang Crk



5. Rosch Constructing Block Wall Construction S of Oyster Crk