



Construction activities performed during the period of 06/17/2018 – 06/23/2018 are listed below:

- Sterling completed earthwork operations from Old Black Colony to RM 967 on the east side of the roadway. (100% complete)
- Sterling completed the placement of the bridge beams at Onion Creek bridge, east and west side of the roadway. (100% complete)
- Sterling completed the placement of the bridge beams at Mustang Creek bridge, east and west side of the roadway. (100% complete)
- Sterling completed the placement of the bridge deck panels at Mustang Creek bridge on the east side of the roadway. (100% complete)
- Sterling completed the placement of the metal bridge decking at Mustang Creek bridge on the east side of the roadway. (100% complete)
- Sterling completed the installation of drainage box culvert at RM 967 on the east side of the roadway. (100% complete)
- Sterling completed the drainage system installation from RM 967 to Hy Rd. on the east side of the roadway. (100% complete)
- Sterling completed the drainage culvert headwall at Oyster Creek Dr. on the east side of the roadway. (100% complete)
- Sterling completed the MSE wall construction north of Onion Creek on the east side of the roadway. (100% complete)
- Sterling completed the flexbase operations from Oyster Creek Dr. to RM 967 on the east side of the roadway (100% complete)
- Sterling began the culvert extension for the conveyor belt culvert south of Onion Creek, east side of the roadway. (80% complete)
- Sterling began forming and pouring rip rap in the ditch line north of Onion Creek, east side of the roadway. (80% complete)
- Sterling began installing driveway drainage culvert SETs throughout the project, east side of the roadway. (45% complete)
- Due to inclement weather, Sterling performed ongoing erosion control maintenance throughout the project limits.
- Subcontractor Austin Materials began paving operations from Coldwater Hollow to Oyster Creek Dr. on the east side of the roadway. (60% complete)
- Subcontractor JR Ramon completed the bridge deck removal at Mustang Creek on the east side of the roadway. (100% complete)

Anticipated activities for the next week are as follows:

- Sterling to pour the bridge deck for the Mustang Creek bridge on the east side of the roadway.
- Sterling to begin placing bridge deck panels at Onion Creek bridge on the east side of the roadway.
- Sterling to begin construction of the MSE wall at the Centex Conveyor Belt on the east side of the roadway.
- Sterling to continue flexbase operations from Oyster Creek Dr. to RM 967 on the east side of the roadway.
- Subcontractor Breda to begin tying bridge deck steel for the Mustang Creek bridge on the east side of the roadway.
- Subcontractor Rosch to continue construction of the block walls south Oyster Creek on the east side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Placing Beams at Mustang Crk Bridge



2. Sterling Placing Bridge Panels at Mustang Crk Bridge



3. Sterling Installing Metal Decking at Mustang Crk Bridge



4. Sterling Constructing MSE Wall N of Onion Crk



5. Sterling Pouring Riprap N of Onion Crk



6. Sterling Installing SET N of Old Black Colony



7. Sterling Performing Erosion Control