



Construction activities performed during the period of 01/06/2019 – 01/12/2019 are listed below:

- Sterling continued MSE wall construction (Wall 3) at the Centex Conveyor Belt culvert, east side of the roadway. (80% complete)
- Sterling continued construction of side street construction at Old Black Colony, Cole Springs Rd., Coldwater Hollow, and Oyster Creek. (75% complete)
- Sterling completed flexbase operations at side street tie-in location, at Old Black Colony, Cole Springs Rd., Coldwater Hollow, and Oyster Creek. (100% complete)
- Subcontractor Macias Concrete began construction of T-401 rail at Mustang Creek (80% complete)
- Subcontractor Macias Concrete completed the concrete driveways at Elm Grove Elementary School, east side of the roadway (100% complete)
- Subcontractor Austin Materials continuing prime operations in preparation for paving at side street tie-in locations, east side of the roadway (100% complete)

Anticipated activities for the next week are as follows:

- Sterling to begin constructing curb and gutter on the east side of the roadway.
- Sterling to continue construction of the MSE wall at the Centex Conveyor Belt on the east side of the roadway.
- Sterling to continue forming and pouring rip rap in the ditch line north of Onion Creek, east side of the roadway.
- Sterling to continue installing driveway drainage culvert SETs throughout the project, east side of the roadway.
- Subcontractor Austin Materials to continue paving the HMA Ty B asphalt for side street tie in locations, east side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Constructing MSE Foundation at Centex



2. Sterling Placing Flexbase S of Cole Springs Rd



3. Macias Concrete Forming T401 Rail at Mustang Creek Bridge



4. Macias Concrete Pouring T401 Rail at Mustang Creek Bridge



5. Macias Concrete Pouring Driveway at Elm Grove Elementary



6. Austin Materials Priming at Old Black Colony