

Construction activities performed during the period of 09/15/2019 – 09/21/2019 are listed below:

- Sterling Earthwork Operations:
 - FM 2770 to Mustang Creek Bridge, west side of the roadway. (40% complete)
 - Mustang Creek Bridge to Onion Creek Bridge, west side of the roadway. (40% complete)
 - Onion Creek Bridge to Old Black Colony Rd., west side of the roadway. (70% complete)
 - Old Black Colony Rd. to RM 967, west side of the roadway. (70% complete)
- Sterling Drainage Operations:
 - Drainage box culvert north of Oyster Creek Dr., west side of the roadway. (**100% complete**)
 - Drainage box culvert north of Hy Rd., west side of the roadway. (**100% complete**)
 - Drainage box culvert south of RM 967, west side of the roadway. (**100% complete**)
- Sterling Retaining Wall Operations:
 - Retaining wall at Mustang Creek Bridge, west side of the roadway. (15% complete)
 - Retaining wall at Centex box culverts, west side of the roadway. (**100% complete**)
 - Retaining wall north of Onion Creek, west side of the roadway. (80% complete)
- Bridge Construction Operations:
 - Sterling to continue construction of Mustang Creek Bridge, west side of the roadway. (70% complete)
 - Sterling completed the construction of Onion Creek Bridge, west side of the roadway. (**100% complete**)

Anticipated activities for the next week are as follows:

- Sterling Earthwork Operations:
 - Continue from FM 2770 to Mustang Creek Bridge, west side of the roadway.
 - Continue from Mustang Creek Bridge to Onion Creek Bridge, west side of the roadway.
 - Continue from Onion Creek Bridge to Old Black Colony Rd., west side of the roadway.
 - Continue from Old Black Colony Rd. to RM 967, west side of the roadway.
- Sterling Drainage Operations:
 - None at this time.
- Sterling Retaining Wall Operations:
 - Continue retaining wall at Mustang Creek Bridge, west side of the roadway.
 - Continue retaining wall north of Onion Creek, west side of the roadway.
- Bridge Construction Operations:
 - Sterling to continue construction of Mustang Creek Bridge, west side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,
Mark Jones, Commissioner Precinct 2





1. Sterling Performing Earthwork Operation S of RM 967




2. Sterling Pouring Headwall for Drainage Culvert N of Hy Rd



3. Sterling Constructing Retaining Wall at Mustang Crk



4. Sterling Constructing Retaining Wall N of Onion Crk



5. Sterling Pouring Onion Crk Bridge Deck