



Construction activities performed during the period of 03/01/2020 – 03/07/2020 and 03/08/2020 – 03/14/2020 are listed below:

- Sterling Earthwork Operations:
 - Continued grading the ditches throughout the project, west side of the roadway (40% complete).
 - Continued placing top soil in the ditches throughout the project, west side of the roadway (15% complete).
- Sterling Concrete Operations:
 - Continued pouring rip rap in the ditch line throughout the project, west side of the roadway (85% complete).
 - Continued pouring mow-strip for the MBGF throughout the project, west side of the roadway (70% complete).
 - Continued placing concrete curb for the median south of Mustang Creek bridge, west side of the roadway (**100% complete**).
- Paving Operations:
 - Subcontractor Austin Materials continued placing paving HMA Ty C throughout the project (**100% complete**).
 - Subcontractor Austin Materials continued placing HMA for driveways throughout the project (80% complete).
- Subcontractor Operations:
 - BMP installing metal beam guard fence (MBGF) throughout the project, west side of the roadway (90% complete).

Due to the forecasted inclement weather, little construction work is anticipated for next week. Weather permitting, the activities for the next week are as follows:

- Sterling Earthwork Operations:
 - To continue grading the ditches throughout the project, west side of the roadway.
 - To continue placing top soil in the ditches throughout the project, west side of the roadway.
- Sterling Concrete Operations:
 - To continue pouring rip rap in the ditches throughout the project, west side of the roadway.
 - To continue pouring mow-strip for MBGF throughout the project, west side of the roadway.
- Subcontractor Operations:
 - Subcontractor RSI to begin seeding the ditches throughout the project, west side of the roadway.
 - Subcontractor Flasher to begin installing the permanent traffic signs throughout the project, west side of the roadway.
 - Subcontractor BMP to continue installing metal beam guard fence (MBGF) throughout the project, west side of the roadway.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,
Mark Jones, Commissioner Precinct 2





1. BMP Installing MBGF N of Onion Crk



2. Sterling Performing Earthwork Operations S of RM 967



3. Sterling Placing Topsoil at Median S of Mustang Crk



4. Sterling Pouring Median Curb S of Mustang Crk



5. Sterling Pouring Mow Strip N of Onion Crk



6. Sterling Side Street Construction at Hy Rd