



Due to inclement weather, there was little work performed on the project for the Week of 12/03/2017 – 12/09/2017

Construction activities performed during the Week of 12/03/2017 – 12/09/2017 are listed below:

- Sterling began milling operations to remove the existing roadway and completed the section from FM 2770 to south of Cole Springs Rd.
- Subcontractor DC Civil began Waterline D and PRV vault construction on the north side of Oyster Creek Dr.
- Subcontractor Voges continued drilled shaft construction at the interior bents of the Onion Creek bridge (7 of 20 completed).

Anticipated activities for the next week are as follows:

- Sterling to continue milling operations from Cole Springs Rd. to RM 967.
- Sterling to continue column construction at Mustang Creek Bridge.
- Sterling to install remaining temporary concrete traffic barrier and crash cushions.
- Sterling to begin installing driveway safety end treatments (SETs).
- Subcontractor Voges to continue drilled shaft operations at Onion Creek bridge.
- Subcontractor DC Civil to continue Waterline D at Oyster Creek Dr.

If you have any questions during the construction of this project please contact my assistant, Jennifer Scott, at 512-262-2091, or check the project website, www.improve1626.com . Thank you for your patience during the construction of these much needed improvements.

Thank you,

Mark Jones
Commissioner
Precinct 2





1. Sterling Milling Existing Roadway N of FM 2770



2. DC Civil Installing Waterling at Oyster Crk Dr



3. Voges Placing Steel for Bent 5 Drilled Shaft at Onion Crk



4. Voges Pouring Drilled Shaft for Bent 5 at Onion Creek